









**WATERWORKS ROAD  
RECONSTRUCTION  
CITY OF NEWARK**

ID	Task Name	% Complete	Start	Finish	2006				2007				2008					
					Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
1	Begin Design Process	100%	Wed 1/11/06	Wed 1/11/06		◆												
2	Develop Conceptual Alternatives	100%	Thu 1/12/06	Wed 5/17/06		■												
3	Advertise & Prepare for Public Meeting	100%	Thu 5/18/06	Mon 6/12/06			■											
4	Hold Public Meeting	0%	Tue 6/13/06	Tue 6/13/06				■										
5	Obtain Comments from Public Meeting	0%	Wed 6/14/06	Tue 6/27/06				■										
6	Determine Preferred Alternative	0%	Wed 6/28/06	Thu 7/6/06				■										
7	Preliminary Engineering and Stage 1 Plan Approval	0%	Fri 7/7/06	Wed 12/6/06					■									
8	Stage 2 Plan Approval (Including Right-of-Way Plans)	0%	Thu 12/7/06	Fri 3/30/07						■								
9	Right-of-Way Acquisition	0%	Mon 4/2/07	Fri 2/29/08							■							
10	Finalize Construction Plans	0%	Mon 4/2/07	Fri 6/1/07								■						
11	Advertise & Award Construction Project	0%	Mon 3/3/08	Fri 5/16/08													■	
12	Construct Project	0%	Mon 5/19/08	Fri 12/19/08														■

Project: WW\_Public\_Meeting\_060806  
Date: Thu 6/8/06

Task		Progress		Summary		External Tasks		Deadline	
Split		Milestone		Project Summary		External Milestone	